

May 25, 2017

# Academic Renovation Task Force




# Review of Projects – Previous Problems

- › Project Description and Scope Adjustments over Projects
- › Project Funding and Approvals
- › Unforeseen Site Conditions Uncovered Late in Project
- › Lack of Communication from Beginning to End of Project



# Review of Projects – Solutions

- › Project Initiation – Funding and Process
  - ✓ Initial Response Team (One to Four Weeks)
  
- › Project Approval and College/PI Choices
  - ✓ Signed Statement of Work (SOW) with Choices (Example Provided)
  
- › Lack of Communication from Beginning to End of Project
  - ✓ Signed SOW
  - ✓ Weekly Emails/Calls and Monthly Progress Reports to PI's/Chairs/Deans along with Initial Response Team (Facilities/EHS/IT)...Documentation Entered Into CPMS Consistently



# Initial Thoughts/Suggestions

- › Teamwork
  - ✓ Respect of Knowledge and Skill in Academic and Professional Community
- › Together We Can Achieve Goals of Research and Academic Community
- › ???

